

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 5/11/2019
Time Elapsed: 95%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 100
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,540,874.92
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 940,909.10
Project Complete Percent: 93%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5	Custom Rock Formliner stained the interior railing.	Asphalt	Able to work on the controlling operation	8/8	Yes
Mon 6	Michiana poured the remaining signal foundations. Custom Rock Formliner stained the railing. Primco completed the block mat.	Asphalt	Able to work on the controlling operation	8/8	Yes
Tues 7	Primco cleaned the site for paving. Custom Rock Formliner stained the railing.	Asphalt	Able to work on the controlling operation	8/8	Yes
Wed 8	Primco repoured a section of sidewalk and prepped for paving. Custom Rock installed tarps and stained Span A and B. C-Tech removed the CZ.	Asphalt	Able to work on the controlling operation	8/8	Yes
Thurs 9	Custom Rock Formliner stained Span A and B.	Asphalt	Able to work on the controlling operation	8/8	Yes
Fri 10	E&B paved the 2nd lift of base. Primco cleaned the site. Custom Rock stained Span A/B. Staining suspended due to overspray.	Asphalt	Able to work on the controlling operation	10/10	Yes
Sat 11	3D fine graded the east end. Custom Rock built a contraption to contain overspray.	Asphalt	Able to work on the controlling operation	8/8	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

C-Tech will start installing the south side ornamental and PF-1 rail. E&B will place intermediate on Monday. Custom Rock Formliner will be submitting a protection plan by the end of the day Monday. The traffic switch for the joint replacement is penciled in for May 21st.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Michiana poured the signal pole foundation.



Custom Rock Formliners stained the bridge railing.



Custom Rock Formliner stained Span A.



E&B placed base on the west end.

PROJECT PHOTOS



E&B placed base on the west end.



E&B placed base on the east end.



3D fine graded the east end.



Custom Rock built a contraction to contain overspray.