

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 5/25/2019  
**Time Elapsed:** 97%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 102  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/14/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 12,987,621.15  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 494,162.87  
**Project Complete Percent:** 96%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 19	No work on site.	Signal	Able to work on the controlling operation	8/8	Yes
Mon 20	Custom Rock installed tarps and stained Span F. Michiana set signal heads and pulled wire.	Signal	Able to work on the controlling operation	8/8	Yes
Tues 21	Roadsafe switched traffic. Michiana installed signs and ped heads. Custom Rock stained the railing and Span F. Primco started the Bent 7 joint removal.	Signal	Able to work on the controlling operation	8/8	Yes
Wed 22	Primco removed the Bent 7 joint and power washed. Michiana installed the ped push buttons.	Joint Replacement	Able to work on the controlling operation	5/8	Yes
Thurs 23	Custom Rock stained the railing and Span E. Michiana wired the signal and poured path foundations. Primco removed the Bent 7 joint.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Fri 24	Custom Rock stained the railing and Span E. Michiana poured path foundations. Primco removed the Bent 7 joint.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Sat 25	Custom Rock stained the bridge.	Joint Replacement	Holiday	8/8	Yes

**Distribution:**

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

NEXT WEEK: Primco will pour the Bent 7 approach and joint abutment. Custom Rock Formliner will finish the staining. Michiana will finish the signal work and install conduit for the path lighting.

Prepared by:

*Brian Rodger*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Michiana installed the signal heads and pulled wiring.



Custom Rock stained the bridge.



Roadsafe switched eastbound traffic to the eastbound lanes.



Primco removed the Bent 7 joint.

# PROJECT PHOTOS



Michiana poured the path foundations.



Primco removed the Bent 7 joint.



Michiana installed conduit for the path lighting.



Custom Rock stained the bridge.