

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 6/8/2019
Time Elapsed: 98%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 104
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 13,225,064.85
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 256,719.17
Project Complete Percent: 98%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 2	No work on site.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Mon 3	Primco installed the Bent 7 expansion joint. Custom Rock completed the staining.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Tues 4	Primco removed the Bent 1 joint. 3D fine graded under the bridge. C-Tech unloaded the ornamental railing.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Wed 5	Primco finished the Bent 1 joint removal and placed reinforcing. 3D fine graded. C-Tech installed the north side ornamental railing.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Thurs 6	Primco poured the Bent 1 joint. C-Tech installed the north side ornamental railing. 3D placed stone under the bridge.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Fri 7	Primco sealed the Bent 7 joint. 3D fine graded and placed stone under the bridge. C-Tech installed ornamental rail. Slussers planted trees.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Sat 8	Slussers planted, mulched, and staked trees. 3D fine graded.	Joint Replacement	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

NEXT WEEK: Primco will install the Bent 1 expansion joint. C-Tech will finish the north side ornamental rail and install the fence. Specialties will mill on Thursday. E&B will pave surface on Friday. Pavement markings are scheduled for June 17th. Once the pavement markings are complete, the bridge will be opened to traffic.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco removed the Bent 1 joint.



Primco drilled holes for the joint anchors.



Primco installed the new expansion joint.



C-Tech installed the north side ornamental rail.

PROJECT PHOTOS



C-Tech installed the north side ornamental rail.



Primco poured the Bent 1 joint abutment and approach.



3D placed stone under the bridge.



Slussers planted trees.

PROJECT PHOTOS



Slussers planted trees.



Primco drilled holes for the expansion joint anchors.



South side of the bridge



North side of the bridge