

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 6/15/2019
Time Elapsed: 98%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 105
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 13,248,871.54
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 232,912.48
Project Complete Percent: 98%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 9	No work on site.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Mon 10	Primco installed the Bent 1 expansion joint. C-Tech installed the Wall 3A railing. 3D graded the path.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Tues 11	Primco sealed the expansion joints and prepped for sod. C-Tech installed the fence posts.	Joint Replacement	Able to work on the controlling operation	8/8	Yes
Wed 12	Primco prepped for sod and undercut the tree planting area. C-Tech installed fence caps and pull posts.	Milling	Able to work on the controlling operation	8/8	Yes
Thurs 13	Primco prepped for sod and fixed the block mats. Michiana installed signs. Slussers planted trees. E&B milled. 3D adjusted castings.	Milling	Able to work on the controlling operation	8/8	Yes
Fri 14	E&B paved surface on 8th and Central. Primco prepped for sod and sealed the D1 joints. Slussers placed sod. C-Tech finished the fence.	Asphalt	Able to work on the controlling operation	8/8	Yes
Sat 15	No work on site.	Asphalt	Weather	0/8	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

NEXT WEEK: E&B will pave surface on Milton Ave and the jail drive on Monday. Intermediate will be placed on the path. Roadsafe will place the pavement markings on Tuesday. C-Tech will install the remaining ornamental rail on Tuesday and Wednesday. The bridge will be fully open to traffic mid-week.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco installed the anchor bolts.



Primco installed the Bent 1 expansion joint.



C-Tech installed the fence posts.



E&B milled 8th Street and Central Ave.

PROJECT PHOTOS



C-Tech installed the fence fabric.



E&B paved surface on the east end.



E&B paved surface on the east end.



Slussers placed sod on the west river bank.

PROJECT PHOTOS



Slussers placed sod.



Slussers placed sod.



Slussers placed sod.



E&B paved surface on Central Ave.