

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 6/22/2019  
**Time Elapsed:** 99%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 106  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/18/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 13,403,995.36  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 77,788.66  
**Project Complete Percent:** 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 16	No work on site.	Asphalt	Able to work on the controlling operation	8/8	Yes
Mon 17	E&B paved surface on Milton Ave and the jail drive. Intermediate was placed on the path. Roadsafe laid out the pavement markings.	Asphalt	Able to work on the controlling operation	8/8	Yes
Tues 18	Roadsafe placed the pavement markings and opened the bridge. C-Tech placed the Wall 4 and Bent 7 ornamental rail.	Pavement Markings	Able to work on the controlling operation	8/8	Yes
Wed 19	C-Tech placed ornamental rail on Wall 1.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 20	Primco moved out equipment.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 21	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat 22	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Next Week: Roadsafe remove the remaining signs on Monday or Tuesday. Slussers will place sod on 8th Street and under the bridge.

Prepared by:

*Brian Rodger*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



E&B paved the jail drive.



E&B paved the Health Dept parking lot.



E&B placed intermediate on the path.



C-Tech installed the railing on Wall 4.

# PROJECT PHOTOS



Roadsafe placed the pavement markings.



Roadsafe placed the pavement markings.



Roadsafe placed pavement markings on the bridge deck.



C-Tech installed railing on Wall 1.