

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 6/29/2019
Time Elapsed: 99%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 107
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/18/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 13,407,676.89
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 74,107.13
Project Complete Percent: 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 23	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon 24	Roadsafe picked up the remaining signs, barrels, and barricades.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues 25	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Wed 26	Slussers placed sod on 8th Street and under the bridge.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs 27	Michiana fixed two of the pedestrian push buttons.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 28	Slussers watered the sod.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat 29	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will start removing the causeway on July 8th. The path light poles and all fixtures are expected to ship on July 10th. No ship date has been provided for the bridge poles.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Slussers placed sod under the bridge.



Slussers placed sod on 8th Street.



Slussers watered the sod.



Slussers placed sod under the bridge.