

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 7/13/2019  
**Time Elapsed:** 99%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 109  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/18/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 13,420,232.62  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 61,551.40  
**Project Complete Percent:** 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 7	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon 8	Primco removed the causeway. Slussers watered the sod.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues 9	Primco removed the causeway. Culy raised the on-site sanitary manhole (contracted by the City of Anderson).	Lighting	Able to work on the controlling operation	8/8	Yes
Wed 10	Primco completed the causeway removal. Slussers watered the sod.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs 11	Primco moved out equipment.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 12	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat 13	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

**Distribution:**

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

3D will prep the final section of path next week. Michiana will install the service points for the bridge and path lighting on Tuesday. The service points will be energized so that the lights will function as soon as the poles are up. The bridge poles are expected to ship on August 8th. Michiana believes it will take two days install the bridge poles and fixtures. The lighting is expected to completed for the ribbon cutting on August 15th.

Prepared by:

*Brian Rodger*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco removed the causeway.



Slussers watered the sod.



Primco removed the causeway.



Primco removed the causeway.