

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 8/3/2019  
**Time Elapsed:** 99%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 112  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/18/2019  
**Contract Amount:** \$ 13,748,931.15  
**Incurred To Date:** \$ 13,463,949.23  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 284,981.92  
**Project Complete Percent:** 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 28	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon 29	Slussers placed sod under the bridge.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues 30	Slussers finished the sodding under the bridge.	Lighting	Able to work on the controlling operation	8/8	Yes
Wed 31	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs 1	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 2	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat 3	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Michiana will pull the bridge light wiring next week.

Prepared by: Brian Rodger  
 Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_ Madison County

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

# PROJECT PHOTOS



Slussers placed sod under the bridge.



Slussers placed sod.



Slussers watered the sod.



The completed sod under the bridge.