

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 10/12/2019
Time Elapsed: 100%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 122
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/18/2019
Contract Amount: \$ 13,758,862.13
Incurred To Date: \$ 13,751,022.69
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 7,839.44
Project Complete Percent: 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon 7	Michiana received the path light poles.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues 8	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Wed 9	Michiana removed the temp path poles and installed the permanent path poles and fixtures. The power was switched for the signal.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs 10	Michiana finished installing the permanent path poles and fixtures. The crew attempted to fix the northeast ped push button.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 11	Mr. Rodgers contacted INDOT to schedule the pre-final inspection.	Pre-final Inspection	Waiting on Pre-Final	0/0	No
Sat 12	No work on site.	Pre-final Inspection	Waiting on Pre-Final	0/0	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Prepared by: Brian Rodgers
 Project Engineer

Approved _____, 2019

CONTRACTOR ACCEPTANCE

 Primco, Inc.

_____ Madison County

PROJECT PHOTOS



Michiana pulled wiring for the light pole.



Michiana installed the light pole.



The completed path lighting.



The completed path lighting.

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 8/24/19 to 10/5/19
Time Elapsed: 100%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 115 to 121
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/18/2019
Contract Amount: \$ 13,758,862.13
Incurred To Date: \$ 13,703,553.24
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 55,308.89
Project Complete Percent: 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Wed -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat -	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Waiting on the path poles.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019
 Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.