

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 2/2/2019
Time Elapsed: 84%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 86
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,497,816.57
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,983,967.45
Project Complete Percent: 85%

| Day and Date | Work in Progress | Current Controlling Operations | Reasons for Reporting As a Work Day or Non-Work Day | Fraction of Day Workable | Work Days Charged |
|--------------|--|--------------------------------|---|--------------------------|-------------------|
| Sun 27 | No work on site. | Railing | Able to work on the controlling operation | 8/8 | Yes |
| Mon 28 | Primco poured the Wall 1 leveling pad and formed the interior rail. | Railing | Able to work on the controlling operation | 8/8 | Yes |
| Tues 29 | Primco checked the concrete temps and turned on the heaters. No work on site due to the low temps. | Railing | Temperature | 0/8 | No |
| Wed 30 | No work on site due to the low temps. | Railing | Temperature | 0/8 | No |
| Thurs 31 | No work on site due to the low temps. | Railing | Temperature | 0/8 | No |
| Fri 1 | Primco installed MSE wall panels for Wall 1. The Wall 4 coping jacks were hung. | Railing | Able to work on the controlling operation | 8/8 | Yes |
| Sat 2 | No work on site. | Railing | Able to work on the controlling operation | 8/8 | Yes |

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will pour the last section of interior rail on Monday. Primco will start backfilling and setting MSE wall panels for Wall 2. Crews will continue constructing Wall 1.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco formed the Wall 1 leveling pad.



Primco poured the Wall 1 leveling pad.



Primco heated the Wall 1 leveling pad.



Primco removed the plastic and blankets from the Wall 1 leveling pad.

PROJECT PHOTOS



Primco set Wall 1 panels on top of Wall 1A.



Primco connected the straps to the existing retaining wall.



Primco hung jacks at Wall 4.



Primco set Wall 1 panels.