

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 4/20/2019  
**Time Elapsed:** 94%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 97  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/14/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 12,351,237.11  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 1,130,546.91  
**Project Complete Percent:** 92%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 14	No work on site.	Curb	Weather	0/8	No
Mon 15	Primco poured curb and gutter, cleaned the site, and unloaded the block mats. Prestressed patched two bridge beams.	Curb	Able to work on the controlling operation	8/8	Yes
Tues 16	Primco slip formed curb and gutter on the jail drive and graded the west river bank.	Curb	Able to work on the controlling operation	8/8	Yes
Wed 17	Primco graded the west river bank and poured curb and gutter on 8th Street.	Curb	Able to work on the controlling operation	8/8	Yes
Thurs 18	Primco formed curb and gutter and set block mats on the west river bank.	Curb	Weather	0/8	No
Fri 19	No work on site.	Curb	Able to work on the controlling operation	4/4	Yes
Sat 20	No work on site.	Curb	Holiday	0/0	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Primco will finish pouring the curb and gutter next week. Crews will then start pouring the driveways, curb ramps, and sidewalk. Primco will continue installing the block mats on the west river bank.

Prepared by: Brian Rodger  
 Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_ Madison County

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

# PROJECT PHOTOS



Primco poured curb and gutter on 8th Street.



The completed block mats on the Pier 2 slope.



Primco slipformed curb and gutter on the jail drive.



Primco slipformed curb and gutter on the jail drive.

# PROJECT PHOTOS



Primco placed curing compound on the curb and gutter.



Primco poured curb and gutter at Central Ave.



Primco set the block mats on the west river bank.



Primco grouted in the block mats.