

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 4/27/2019
Time Elapsed: 95%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 98
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,386,508.26
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,095,275.76
Project Complete Percent: 92%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 21	No work on site.	Curb	Holiday	0/0	Yes
Mon 22	Primco poured curb & gutter on the east end and set the Pier 4 block mats.	Curb	Able to work on the controlling operation	8/8	Yes
Tues 23	Primco set the Pier 4 block mats, poured an east end driveway, and power washed the railing.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes
Wed 24	Primco poured sidewalk, set the Pier 4 block mats, and power washed the MSE walls. 3D installed the added east end structure and backfilled curb.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes
Thurs 25	Primco poured sidewalk on the east end, set the Pier 4 block mats, and power washed the bridge beams.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	5/8	Yes
Fri 26	Primco removed the barrier wall and poured sidewalk.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	6/8	Yes
Sat 27	No work on site.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Custom Rock Formliner will start staining the bridge this week. Primco plans to finish pouring the driveways, curb ramps, and sidewalk this week. Crews will continue power washing the bridge.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco set the top row of block mat at Pier 4.



Primco poured the paved side ditch and turn out on the Jail drive.



Primco poured a driveway on the east end.



Primco power washed Wall 1.

PROJECT PHOTOS



Primco poured sidewalk on the east end.



3D installed the added inlet and ran drain tile to Str 21.



Primco removed the barrier wall.



Primco poured the sidewalk and curb ramp at Central Ave.