

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 5/4/2019
Time Elapsed: 96%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 99
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,409,076.28
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,072,707.74
Project Complete Percent: 92%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 28	No work on site.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes
Mon 29	Primco set block mat on the Pier 4 slope and poured sidewalk on the east end. Custom Rock Formliner stained the Span A beams.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes
Tues 30	Primco power washed the bridge, set block mat, and poured an east end driveway. Custom Rock Formliner stained the railing.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	8/8	Yes
Wed 1	Primco poured the curb ramps at Central Ave and set the block mats at Pier 4. Custom Rock Formliner hand stained the interior railing.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	7.5/8	Yes
Thurs 2	Primco poured sidewalk and set the Pier 4 block mats. Custom Rock Formliner stained the railing and MSE walls. The Water Dept fixed the leak under the bridge.	Drives, Ramps, and Sidewalk	Able to work on the controlling operation	7.5/8	Yes
Fri 3	Primco completed the block mats on the Pier 4 slope. Custom Rock Formliner stained the railing.	Asphalt	Able to work on the controlling operation	8/8	Yes
Sat 4	No work on site.	Asphalt	Weather	0/8	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Custom Rock Formliner will continue staining the bridge. Michiana will pour the remaining signal foundations and pedestrian pole foundations next week. E&B Paving will place second lift of base and intermediate next week. C-Tech will start installing the bridge railing once the concrete PF-1 rail is stained.

Prepared by:

Brian Rodger

Project Engineer

Approved _____, 2019

Madison County

PROJECT PHOTOS



Primco poured sidewalk on the east end.



Primco installed the block mat on the Pier 4 slope.



Primco poured an east end driveway.



Custom Rock Formliner stained the bridge railing.

PROJECT PHOTOS



Primco poured a curb ramp at Central Ave.



Custom Rock Formliner stained Wall 2.



Custom Rock Formliner stained Wall 1.



Custom Rock Formliner stained Wall 4.