

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 2/16/2019
Time Elapsed: 86%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 88
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,720,135.46
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,761,648.56
Project Complete Percent: 87%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 10	No work on site.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Mon 11	Primco backfilled Wall 2, removed the retaining wall on the SE corner of Central Ave, installed the Wall 1 straps, and poured the Pier 4 outlook.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Tues 12	Primco poured the Pier 3 outlook and the CIP Wall 1 connection. The front face of Wall 1 was backfilled and decking was placed on Wall 2.	Wall 1 & 2	Able to work on the controlling operation	7/8	Yes
Wed 13	Primco formed the Bent 1 joint abutment, excavated for Wall 5, and backfilled the front face of Wall 1.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Thurs 14	Primco poured the Bent 1 joint abutment, the Pier 2 outlook corners, and the Wall 5 leveling pad. Decking and coping forms were placed on Wall 2 and 4.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Fri 15	Primco prepped Wall 1 for CCF, set the Wall 5 panels, and poured the Bent 1 joint abutment haunch.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Sat 16	No work on site.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

The cellular concrete fill between Wall 1 and the existing retaining wall will be started on Tuesday. The cellular concrete fill will be heated. Primco will pour the Bent 7 joint abutment mid-week. The approaches will be poured the week of the 18th.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco backfilled Wall 2.



Primco removed the retaining wall at Central Ave.



Primco connected the straps from Wall 1 to the existing retaining wall.



Primco poured the Wall 1 connection.

PROJECT PHOTOS



Primco backfilled the front face of Wall 1.



Primco covered the stone to keep it from freezing.



Primco tied reinforcing for the Bent 1 joint abutment.



Wall 1, 2, and 4

PROJECT PHOTOS



Primco poured the Bent 1 joint abutment.



Primco placed fabric and backrod to hold in the cellular concrete fill.



Primco constructed Wall 5.



Primco poured the Bent 1 joint abutment.