

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 3/2/2019
Time Elapsed: 88%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 90
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,935,572.68
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,546,211.34
Project Complete Percent: 89%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 24	No work on site.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Mon 25	Primco prepped the approaches, placed reinf for the Wall 4 moment slab, and set Wall 1 panels.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Tues 26	Primco poured the approaches and set Wall 1 panels.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Wed 27	Primco poured the Wall 4 moment slab, finished the Wall 1 panels, placed flowable fill at Wall 1, and removed the bridge deck falsework.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Thurs 28	Primco placed flowable fill at Wall 1, built railing forms, and removed the bridge deck falsework.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Fri 1	Primco placed flowable fill at Wall 1, poured the Wall 4 PF-1 rail, and removed the bridge deck falsework.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Sat 2	Primco removed the Wall 4 railing forms and saw cut the railing. Crew left at 9am.	Moment Slabs	Able to work on the controlling operation	8/8	Yes

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco start on the Wall 1 moment slab next week. The railing on the approaches will also be formed and poured.

Prepared by:

Brian Rodger

Project Engineer

Approved _____, 2019

Madison County

PROJECT PHOTOS



Primco tied the Wall 4 moment slab reinforcing.



Primco heated the stone to keep it from freezing.



Primco poured the Bent 1 approach.



Primco poured the Bent 1 approach.

PROJECT PHOTOS



Primco poured the Bent 7 approach.



Primco finished installing the Wall 1 panels.



Primco poured the Wall 4 moment slab.



Primco placed flowable fill at Wall 1.

PROJECT PHOTOS



Primco removed the coping falsework.



Primco formed the Wall 4 PF-1 railing.



Primco placed flowable fill at Wall 1.



Primco removed the coping falsework.