

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 3/9/2019
Time Elapsed: 88%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 91
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,957,944.13
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,523,839.89
Project Complete Percent: 89%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3	No work on site.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Mon 4	Primco removed the south bridge coping falsework and formed the Wall 5 coping.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Tues 5	Primco removed the south bridge coping falsework and placed jacks on Wall 1.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Wed 6	Primco removed the south bridge coping falsework and placed decking on Wall 1.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Thurs 7	Primco cleaned the site and placed stone under the Wall 1 moment slab. Michiana installed conduit to the SE corner of Central Ave.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Fri 8	Primco placed flowfill at Wall 1, formed the Wall 1 moment slab, and cleaned the site.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Sat 9	No work on site.	Moment Slabs	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will pour the Wall 1 moment slab next Wednesday. Crews will start work on the approach railing.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco removed the falsework on the south side of the bridge.



Michiana set the signal foundation reinforcing.



Michiana installed conduit on the SE corner of Central Ave.



Michiana bored under Central Ave.

PROJECT PHOTOS



Primco placed flowfill at Wall 1.



Primco placed stone under the Wall 1 moment slab.



Primco formed the Wall 1 moment slab.



Primco rubbed the Wall 4 coping and rail.