

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 3/16/2019
Time Elapsed: 89%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 92
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,003,506.21
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,478,277.81
Project Complete Percent: 89%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 10	No work on site.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Mon 11	Primco formed the Wall 1 moment slab and tied reinforcing for the Bent 1 approach rail.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Tues 12	Primco installed the Wall 1 moment slab reinforcing and grouted the air pockets in the plank joint block out.	Moment Slabs	Able to work on the controlling operation	8/8	Yes
Wed 13	Primco poured the Wall 1 moment slab and Wall 5 coping. C-Tech measured Wall 4 for the ornamental railing.	Moment Slabs	Able to work on the controlling operation	6/8	Yes
Thurs 14	Primco cut the D-1 joint in the Wall 1 moment slab and removed the coping forms. Heavy rain at 10:30am.	Railing	Able to work on the controlling operation	3/8	No
Fri 15	Primco poured light foundations on Wall 1, poured PF-1 railing and a transition on the Bent 7 approach, and removed the Wall 4 jacks.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 16	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will continue work on the PF-1 railing and transitions next week. 3D will be on-site Tuesday grade the east bank. 3D will then continue working on the jail drive before moving up top to start on the 8th Street removals.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco installed the Wall 1 moment slab reinforcing.



Primco formed the Wall 1 moment slab.



Primco placed epoxy grout on the joint abutment and approach.



The completed plank joint block out.

PROJECT PHOTOS



Primco poured the Wall 1 moment slab.



Primco broomed the Wall 1 moment slab.



C-Tech field measured Wall 4.



Primco poured PF-1 railing on the Bent 7 approach.