

# Meeting Minutes

www.ucindy.com

1625 N. Post Road, Indianapolis, IN 46219 (317) 895-2585



May 25, 2018

Mr. Charles Leser, PE  
Madison County Engineer  
2830 West Eight Street  
Anderson, IN 46011

RE: Contract No: B-36317    Project No: 1297202  
Madison County Bridge No. 502 Replacement  
Progress Meeting

Dear Mr. Leser,

A progress meeting was held on May 23, 2018. The following people were in attendance:

- |                    |                   |
|--------------------|-------------------|
| • Charles Leser    | Madison County    |
| • Braun Rodgers    | United Consulting |
| • Andy Rentschler  | Primco            |
| • Bill Schultz     | Primco            |
| • Cam Paddock      | E&B               |
| • Kelly Partington | E&B               |

The minutes follow the agenda handed out during the meeting.

## Schedule

- East Approach – Today 5/23
- West Approach – Tomorrow 5/24
- Moment Slab – Next Tuesday 5/29
- Wall 3A – Next Week
- HMA
  - The first base lift will be placed the week of June 4<sup>th</sup>.
  - The second base lift and intermediate will be placed the week of June 18<sup>th</sup>.
  - Mr. Leser requested that all the surface be completed at once.
  - The intermediate will be wedged at the sliding joints and gutter to prevent the plows from damaging the edges.
  - The HMA will be paved 6inches beyond the center curb. The HMA will be saw cut before pouring the center curb.
- Curb and Gutter – Week of June 11th
- Interior Rail – Next week
  - Primco has 10 railing pours. One pour will be completed per day.
- Sealing the deck and approaches – Will start on the deck Thursday 5/24
- Modified Surface Seal – Primco is deciding if this work will be completed in Phases or at the end of the job.
- Phase Change – As early as June 22<sup>nd</sup>

- The interior railing will control the switching of traffic. C-Tech is currently coating the railing. C-Tech hopes to have the rail installed by the end of June.
- The traffic will be switched before the coping rail is complete. The pedestrian detour will run through the Blue Bridge. Mr. Rodgers requested barrier wall be placed along Wall 3's moment slab if the coping rail has not been poured.

**Open Discussion**

- Michiana is checking with the light manufacture to see if the lights are ROAM compatible.
- The off structure railing shop drawing was returned to C-Tech yesterday. Mr. Rentschler stated that C-Tech is working to revise the drawings.
- Mr. Rodgers stated that two water valves and two AT&T casing are located in Phase 1. Mr. Rodgers requested that the surveyor provide grades on each so that they can be adjusted.
- Mr. Leser stated that plaques will be placed on the northeast and southwest interior railing transitions. The plaques shall be viewed from the sidewalk. Mr. Leser stated that the plaques are 18inch by 24inch and should be recessed in the concrete.

The above minutes reflect our understanding of the discussions and decisions made at this meeting. If you have any questions, additions, or comments, please contact our office at your convenience.

Sincerely,

**UNITED CONSULTING**



Braun Rodgers

Construction Manager

c: All Attendees  
Eryn Fletcher  
Stephani Vermillion  
Michelle Loveall  
Andy Nahrwold  
Brian Miller  
Chris Miller  
Steve Jones  
File