

# Meeting Minutes

8440 Allison Pointe Blvd., Suite 200, Indianapolis, IN 46250 (317) 895-2585



October 17, 2018

Mr. Charles Leser, PE  
City of Anderson Engineer  
120 East 8<sup>th</sup> Street  
Anderson, IN 46016

RE: Contract No: B-36317    Project No: 1297202  
Madison County Bridge No. 502 Replacement  
Progress Meeting

Dear Mr. Leser,

A progress meeting was held on October 17, 2018. The following people were in attendance:

- Charles Leser                      COA
- Andy Nahrwold                    INDOT
- Braun Rodgers                    United Consulting
- Bill Schultz                        Primco
- Andy Rentschler                 Primco

The minutes follow the agenda handed out during the meeting.

## Schedule

- Articulating Block Mattress – Bent 7 mat completed on October 16<sup>th</sup>.
- Beams
  - October 23rd to 26th for Spans C-F
  - November 6th and 7th for Spans A-B
  - Route – Coming in on the east end of 8<sup>th</sup> Street. One beam for Span D may be brought in under the bridge. Mr. Schultz stated that Pre-stressed has all the required permits.
  - Staging – On the east end of the bridge
  - Bridge Closure
    - Time – 9am to 4pm
    - Removal of barrier wall starting at 9am.
    - Mr. Leser will notify the paper.
    - Mr. Rodgers will coordinate with County Dispatch.
  - Primco is responsible for evaluating the westbound structure to ensure unloading the beams off the deck will not cause damage.
- End Diaphragms – Starting directly after beams are set.
- Pans/Falsework - Starting directly after beams are set.
- Reinforcing – Harmon is tentatively scheduled for the week of November 5<sup>th</sup>.
- Deck
  - Spans D-F - Tentatively scheduled for November 19th or 20<sup>th</sup>
  - Spans A-C – Primco is estimating the 1<sup>st</sup> or 2<sup>nd</sup> week of December.
- Wall 4

- Meeting was held with AML&P on Tuesday. Area should have locates today. AML&P will redrive the guy wire anchor before Saturday. The pole will be supported during the sheeting and covered. Primco will finish the sheeting on Saturday.
- MSE Wall/Bent 1
  - Primco will continue constructing Wall 2. The fill will be stepped up from Cut Wall 1A to the bottom of Bent 1.
- Removals – 3D will be on site after Thanksgiving to start the removals and storm structure installation.
- New expansion joint – BLN stated that the design has to be reviewed last week. Mr. Rodgers will follow up with BLN. Mr. Leser stated that the joint must be approved by FHWA and INDOT before it is sent to Primco.

### **Open Discussion**

- Causeway Removal/CO #6 Additional Days
  - At a previous meeting, the removal of the causeway was discussed. The fish spawning season runs April 1<sup>st</sup> to June 30<sup>th</sup>. The current substantial completion date is June 14, 2019. Primco previously stated that causeway will have to be removed after the substantial completion date. Restoration, sodding, and paving a section of the path would have to occur after the substantial completion.
  - On Change Order #6, Mr. Rodgers added eight additional work days to June 5, 2019. The new substantial completion date was written as June 14, 2019.
  - Mr. Rentschler stated that the footing removal lost in-channel working days. The eight days should be added after the fish spawning date of June 30<sup>th</sup>. Removal of the causeway and the restoration is the main concern.
  - Mr. Leser stated that during the TIGER agreement conversations, the bridge was to be opened to traffic by the substantial completion date of June 5. Mr. Leser believes that removing the causeway after the substantial completion will not be a problem.
  - Mr. Nahrwold does not see a problem with removing the causeway after the substantial completion date. Mr. Nahrwold directed Mr. Rodgers to discuss the removal with Eryn Fletcher.
  - Mr. Rodgers will discuss the removal with Eryn Fletcher. Wording for the removal of the causeway can be added to the change order.
- Mr. Schultz will discuss the temperature restrictions of the cellular concrete fill with the supplier. If possible, Primco may heat and cover the CCF this winter. Completing Wall 3 allows Primco to work on the moment slab and railing during the winter.
- Mr. Nahrwold directed Mr. Rodgers to send out CR-2s to all contractors.

The above minutes reflect our understanding of the discussions and decisions made at this meeting. If you have any questions, additions, or comments, please contact our office at your convenience.

Sincerely,  
**UNITED CONSULTING**

*Brian Rodgers*

Braun Rodgers

Construction Manager

c: All Attendees  
Eryn Fletcher  
Stephani Vermillion  
Michelle Loveall  
Brian Miller  
Steve Jones  
Jeff Parke  
File