



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 7/22/2017
Non-Workable Days to Date: 3
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 6
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 3
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 861,476.72
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,620,307.30
Project Complete Percent: 6%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 16	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 17	Indiana Underground placed back asphalt, curb, and sidewalk. Spalding started the initial ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 18	Indiana Underground placed back asphalt, curb, and sidewalk. Spalding reamed.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 19	OC completed Vectren's relocation. Spalding reamed. AML&P removed the fiber from the bridge. Spalding reamed.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 20	Spalding reamed.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 21	Spalding set up for the second ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 22	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

UTILITIES: Spalding will start the second ream next week. The conduit will then be pulled. Anderson Water will remove the communication line under the bridge next week. AML&P will remove the temporary power line running to the Work-One parking lot next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Spalding reamed.



Spalding reamed.



Comcast and AML&P fiber lines have been removed.



Spalding prepped for the second ream.