



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 7/29/2017
Non-Workable Days to Date: 3
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 7
Calendar Completion Date: 8/5/2019
This Report: 1 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 869,011.72
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,612,772.30
Project Complete Percent: 6%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 23	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 24	Spalding reamed. Indiana Underground placed back curb and asphalt.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 25	AT&T prepped for splicing. Spalding reamed. Indiana Underground installed a manhole.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 26	AML&P removed the temp power line running to the Work One parking lot. Spalding reamed. Indiana Underground installed a manhole.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 27	3D delivered HDPE pipe for the water main. Anderson Water removed the comm line under the bridge. Spalding started the 36inch ream.	Water Main Relocation	Weather	2/8	No
Fri 28	AT&T prepped for splicing. Spalding reamed. Spalding reamed. Indiana Underground installed conduit.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 29	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

3D and S&S will start mobilization on Thursday. The erosion control items will be installed on Friday. S&S is scheduled to start the bore on August 7th. Culy is scheduled to start on the taps on August 14th. Primco will deliver the piling on August 14th.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



AT&T prepped for the splicing.



Spalding reamed and Indiana Underground installed the manhole at the pit.



Indiana Underground installed conduit.



AML&P removed the temp power line running to the Work One parking lot.