



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 8/12/2017
Non-Workable Days to Date: 4
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 9
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 927,097.31
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,554,686.71
Project Complete Percent: 7%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 7	AT&T spliced. Indiana Underground installed conduit.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 8	3D cleared brush, fences, and posts. C-Tech removed fence at Wall No. 7. AT&T spliced. Indiana Underground installed conduit.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 9	3D cleared brush and obstructions. Indiana Underground installed conduit. AT&T spliced.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 10	3D removed the concrete jail drive and asphalt parking lot for Wall No. 7. AT&T spliced.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 11	Indiana Underground graded. AT&T spliced.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 12	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will unload the piling next week and then transition to Wall No. 7. S&S is scheduled to start the water main bore next week but does not have equipment on site. Prestress Services will be submitting the U-Beam shop drawings next week. A progress meeting will be held on Wednesday at 10:30AM.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



C-Tech removed the fence at Wall No. 7.



3D cleared the brush under the bridge.



3D removed the concrete jail drive.



3D removed the concrete jail drive.