



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 8/19/2017
Non-Workable Days to Date: 4
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 10
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 1,076,190.62
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,405,593.40
Project Complete Percent: 8%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 13	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 14	Primco removed Wall 7. S&S potholed for utilities.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 15	3D excavated the receiving pit and grubbed. Primco unloaded piling and removed Wall 7. S&S started the initial bore.	Water Main Relocation	Able to work on the controlling operation	12/12	Yes
Wed 16	3D installed a filter berm on the west bank. S&S bored. Primco unloaded piling and removed Wall 7.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Thurs 17	3D excavated and undercut Wall 7. S&S reached the receiving pit with the initial bore. PSI submitted the U-Beam shop drawings.	Water Main Relocation	Able to work on the controlling operation	7/8	Yes
Fri 18	3D excavated Wall 7 and placed B Borrow in the wall undercut. Primco unloaded piling and formed the leveling pad.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 19	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will pour the Wall 7 leveling pad on Monday. The MSE wall panels will be delivered on Monday. Primco will start installing the panels on Tuesday. S&S will start the first of three reams on Monday. S&S expects to pull the pipe by the end of next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Primco removed the existing Wall 7.



S&S started the initial bore.



S&S bored under the White River.



3D installed a filter berm along the west bank.

PROJECT PHOTOS



3D excavated and undercut Wall 7.



3D placed B Borrow in the undercut at Wall 7.



Primco unloaded piling and welded on the pile tips.



3D placed a filter berm along the west bank.