

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 8/26/2017
Non-Workable Days to Date: 4
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 11
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 1,294,933.14
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,186,850.88
Project Complete Percent: 10%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 20	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 21	Primco poured the leveling lad and unloaded the Wall 7 panels. S&S fused the water main pipe and reamed.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Tues 22	Primco installed panels and backfilled MSE Wall 7. S&S fused the water main pipe, repaired the 20inch ream head, and continued the 20in ream.	Water Main Relocation	Able to work on the controlling operation	12/12	Yes
Wed 23	Primco installed panels and backfilled MSE Wall 7. S&S finished the 20in ream and started the 28in ream. 3D beefed up the filter berm along the west bank.	Water Main Relocation	Able to work on the controlling operation	12/12	Yes
Thurs 24	Primco installed panels and backfilled MSE Wall 7. 3D installed the MSE wall underdrain. S&S repaired the 28inch reamer head and continued the ream.	Water Main Relocation	Able to work on the controlling operation	12/12	Yes
Fri 25	Primco installed the moment slab jacks. 3D placed the moment slab underdrain stone. S&S completed the 28inch ream.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Sat 26	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

S&S will start the 36inch ream on Monday and expects to pull the pipe back next week. 3D will start on the water main connections once the pipe is pulled. Primco will start forming the moment slab at MSE Wall 7 next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Primco poured the leveling pad for Wall 7.



S&S fused the water main pipe.



Primco installed the MSE panels at Wall 7.



Primco installed the Wall 7 panels.

PROJECT PHOTOS



Primco placed the Wall 7 backfill.



Primco installed the Wall 7 straps.



3D added riprap and stone to the filter berm.



S&S reamed.