



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 9/9/2017
Non-Workable Days to Date: 4
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 13
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 1,662,808.96
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 11,818,975.06
Project Complete Percent: 12%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 4	No work on site.	Water Main Relocation	Holiday	0/0	No
Tues 5	Primco formed and placed reinf for the PF-1 rail at Wall 7. S&S installed the electrofusion coupler on the east end of the water main. 3D excavated for the tee and water main connections.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Wed 6	Primco formed the PF-1 rail at Wall 7. 3D brought up the 24in water main pipe at the tee.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Thurs 7	Primco poured the PF-1 rail at Wall 7. 3D installed the 24in water main tee.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Fri 8	Primco wrecked Wall 7 forms and rubbed the wall. 3D started running the 12in water main from the tee.	Water Main Relocation	Able to work on the controlling operation	10/10	Yes
Sat 9	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

3D will continue installing the 12in and 24in water main pipe. Culy will be on site Thursday to start on the taps. Primco will form and pour the jail approach at Wall 7 next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



S&S placed a electrofusion coupler in the Athletic Park.



3D intalled the tee and 12in water main pipe.



Primco formed the PF-1 rail at Wall 7.



Primco poured the PF-1 rail at Wall 7.