



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 9/23/2017  
**Time Elapsed:** 15%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 15  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 1,685,894.03  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 11,795,889.99  
**Project Complete Percent:** 13%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 17	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 18	3D placed subgrade treatment at the face of Wall 7.	Water Main Relocation	Weather	2/8	No
Tues 19	No work on site due to rain.	Water Main Relocation	Weather	0/0	No
Wed 20	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 21	Primco poured a section of jail approach at Wall 7.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 22	Primco poured a section of jail approach at Wall 7. Miller Pipeline started on the gas service relocation at the jail.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 23	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Primco will finish pouring the jail approach next week. Miller Pipeline will continue on the gas service relocation at the jail. A meeting will be held with SL Ludlow on Tuesday at 10AM to discuss the vibration monitoring at the jail.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2017

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco poured a section of jail drive.



Primco poured a section of jail drive.



Miller Pipeline started on the gas service relocation for the jail.



The jail approach at Wall 7.