



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 10/21/2017
Time Elapsed: 19%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 19
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 1,861,965.67
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 11,619,818.35
Project Complete Percent: 14%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 15	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Mon 16	3D flushed and pressure tested the water main from connection 1 to connection 3. Roadsafe closed the drive under the bridge.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 17	3D flushed the bored pipe and graded the west end.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 18	3D pressure tested the bored pipe and had to continue flushing to remove trapped air.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 19	3D pressure tested the bored pipe and had to continue flushing to remove trapped air.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 20	3D pressure tested the bored pipe. All the water main has passed the hydrostatic testing.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 21	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

3D will continue clearing right-of-way next week. The MJ tapping sleeve for connection 2 is expected to ship on October 31st. Once this sleeve arrives, Culy will tap the existing water main. 3D will then complete the tie in at connection 2 and the water will be ran though new water main.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Roadsafe closed the drive under the bridge.



Roadsafe closed the drive under the bridge.



3D prepped for the hydrostatic test.



3D tested the new water main.