



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 11/4/2017  
**Time Elapsed:** 21%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 21  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 2,173,840.00  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 11,307,944.02  
**Project Complete Percent:** 16%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 29	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Mon 30	C-Tech installed the handrail at Wall 7. Primco moved in a crane.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 31	Madison County installed the video camera.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 1	No work on site. AT&T continued splicing.	Water Main Relocation	Able to work on the controlling operation	0/0	No
Thurs 2	No work on site. AT&T continued splicing.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 3	No work on site. AT&T continued splicing.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 4	No work on site. AT&T continued splicing.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Culy will tap the existing water main at connection 2 on Monday. 3D will then complete the tie in at connection 2 and the water will switched to the new water main. Roadsafe will close the north half of the bridge on or after November 9th. Primco will start setting the barrier wall on November 14th. SJ Ludlow will perform the preconstruction survey at the jail on November 14th.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2017

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



C-Tech installed the handrail at Wall 7.



C-Tech installed the handrail at Wall 7.



C-Tech installed the handrail at Wall 7.



Madison County installed the video camera.