



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 11/18/2017
Time Elapsed: 23%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 23
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 2,242,647.08
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 11,239,136.94
Project Complete Percent: 17%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 12	No work on site.	Water Main Relocation	Weather	0/0	No
Mon 13	No work on site. Primco was directed to shift connection 2 to the north.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 14	SJ Ludlow completed the pre construction inspection at the jail. 3D excavated at connection 2. Culy placed the tapping sleeve. Roadsaf closed the north half of the bridge.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 15	3D excavated the line stop at connection 2. SJ Ludlow placed crack monitoring devices at the jail.	Water Main Relocation	Weather	2/8	No
Thurs 16	Culy installed the line stop sleeve and tapped the existing water main at connection 2. 3D completed the 12in water main for the Norton wells. SJ Ludlow recorded the baseline vibrations at the jail.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 17	3D installed 24in water main in the Athletic Field.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 18	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco received the approved causeway permit on November 16th. AT&T is currently pulling the copper cables from the bridge. 3D will continue to install 24in DI water main towards connection 2 next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



SJ Ludlow inspected the jail garage.



Culy placed the tapping sleeve at connection 2.



Culy placed the line stop sleeve at connection 2.



AT&T removed the cooper cables from the bridge.

PROJECT PHOTOS



3D cut the existing main at connection 1.



3D connected the new 12in main to the existing.



Culy tapped the watermain at connection 2.



The coupon.