



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 11/25/2017
Time Elapsed: 24%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 24
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 2,276,849.57
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 11,204,934.45
Project Complete Percent: 17%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 19	No work on site.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Mon 20	3D installed 24in DI pipe at Connection 2. Primco unloaded substr resteel and prepped for the temp bridge.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 21	Primco placed riprap for the causeway and unloaded substr resteel. 3D excavated for the line stop at Connection 3. Culy installed the line stop sleeve.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 22	Primco placed riprap for the causeway. 3D completed the 24in DI pipe tie in at Connection 2.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 23	No work on site.	Water Main Relocation	Holiday	0/0	No
Fri 24	No work on site.	Water Main Relocation	Holiday	0/0	No
Sat 25	No work on site.	Water Main Relocation	Holiday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue building the causeway next week. Culy will tap the existing water main and install the line stops on Tuesday. The new watermain will be fully functional on Tuesday. 3D will grout the existing water main on Thursday. 3D will start removing portions of the jail parking lot next week.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



3D installed water main pipe in the Athletic Field.



Culy placed the line stop sleeve near the Work One lot.



Primco started placing riprap for the causeway.



3D completed the water main connection in the Athletic Field.