



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 12/2/2017
Time Elapsed: 25%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 25
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 2,462,986.99
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 11,018,797.03
Project Complete Percent: 18%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 26	No work on site.	Water Main Relocation	Holiday	0/0	No
Mon 27	3D installed joint restraints and concrete kickers at Connection 2. Primco placed riprap for the causeway.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 28	Culy placed the line stops at Connection 2 and 3. 3D installed the end cap at Connection 3. Primco placed the barrier wall and drove piling for the temp bridge.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 29	3D removed the old AC water main and placed the end cap at Connection 2. Primco started the bridge demo and drove piling for the temp bridge.	Temp Bridge	Able to work on the controlling operation	8/8	Yes
Thurs 30	3D grouted the old AC water main. Primco finished the piling on the temp bridge and set the beams. Crews continued on the bridge demo.	Temp Bridge	Able to work on the controlling operation	8/8	Yes
Fri 1	Culy removed the line stops. 3D backfilled the water main connections. C-Tech installed the CZ end treatment. Primco continued on the bridge demo and temp bridge construction.	Temp Bridge	Able to work on the controlling operation	8/8	Yes
Sat 2	No work on site.	Temp Bridge	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue the demolition of the old bridge and construction of the temp bridge. The piling PDA test is scheduled for Friday.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Primco placed riprap for the causeway.



Culy tapped the existing water main for the line stop.



Culy installed the line stop.



Primco set the barrier wall.

PROJECT PHOTOS



Primco bolted down the barrier wall.



Primco drove piling for the temp bridge.



Primco started the bridge demolition.



3D grouted the old AC water main.

PROJECT PHOTOS



Primco dropped the first span.



Primco demolished the old bridge.



Primco demolished the first pier.



3D grouted the old AC main.