

## WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 12/16/2017  
**Time Elapsed:** 27%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 27  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 2,697,272.31  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 10,784,511.71  
**Project Complete Percent:** 20%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 10	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 11	Primco demoed Span 6, excavated for Pier 2, drove piling at Bent 1. SJ Ludlow performed the PDA restrrike and monitored the jail. 3D removed the jail parking lot.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 12	Primco finished the piling at Bent 1, pre-tied resteel, and removed the 1st beam on the south structure. 3D removed sidewalk. SJ Ludlow monitored the jail.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 13	Primco drove piling at Pier 2, demoed the substr, and pre-tied resteel. SJ Ludlow performed PDA testing at Pier 2 and monitored the jail.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 14	Primco removed the 1st beam on the south structure, pre-tied resteel, and drove piling at Pier 2. Bertsch-Frank staked MSE Wall 2 and 3.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 15	Primco removed portions of the existing structure and retaining wall, repaired the pile hammer, and drove piling at Pier 2.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 16	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes

Distribution:

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

The vibration readings from the Pier 2 piling was below the threshold. The vibration monitoring for the Phase 1 piling was discontinued. MSE Wall No 2/3 panels will be delivered on Monday. Primco will continue driving the piling at Pier 2. Roadsafe will be on site Monday to correct the signs and barricades.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2017

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco removed the deck between the beams.



Primco excavated for the Pier 2 footings.



Primco drove piling at Bent 1.



Primco removed the 1st beam on the south structure.

# PROJECT PHOTOS



Primco pre-tied the pier cap resteel.



Primco welded the shear studs to the Pier 2 piles.



Primco pre-tied the pier cap resteel.



Primco removed the existing retaining wall.