



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 12/23/2017  
**Time Elapsed:** 28%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 28  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 2,851,798.24  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 10,629,985.78  
**Project Complete Percent:** 21%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 17	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 18	Primco finished the Pier 2 piling, placed the resteel, and poured the Pier 2 footings. Primco excavated for Pier 3 and demoed the substr and retaining wall.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 19	Primco drove piling at Pier 3, installed column resteel at Pier 2, and demoed span 8.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 20	Primco drove piles at Pier 3, pre-tied column and footing resteel, placed stone at the causeway, and dressed up the filter berm on the west bank.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 21	Primco finished the Pier 3 piling, placed the resteel, and poured the Pier 3 footings. Primco demoed the substr and pre-tied resteel.	Substructure	Able to work on the controlling operation	10/10	Yes
Fri 22	No work on site.	Substructure	Able to work on the controlling operation	4/4	Yes
Sat 23	No work on site.	Substructure	Holiday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Primco will take time off during the holidays and will resume work on January 3rd. Primco will be starting on MSE wall 2, 3, and 6. Crews will continue building the new substructure.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2017

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco cut the Pier 2 piles and welded the shear studs.



Primco tied the Pier 2 footing resteel.



Primco removed the existing retaining wall.



Primco poured the Pier 2 footings.

# PROJECT PHOTOS



Primco drove piles at Pier 3.



Primco tied the column resteel at Pier 2.



Primco drove piles at Pier 3.



Primco tied the resteel at Pier 3.

# PROJECT PHOTOS



Phase 1



Primco tied the resteel at Pier 3.



Primco poured the Pier 3 footings.



Primco poured the Pier 3 footings.