



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 1/20/2018
Time Elapsed: 32%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 32
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 2,988,158.86
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 10,493,625.16
Project Complete Percent: 22%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 14	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 15	Primco excavated out the Pier 4 cofferdam, demoed portions of the substr, and drove the test pile at Pier 4. SJ Ludlow performed the PDA testing.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 16	No work on site due to low temperatures.	Substructure	Weather	0/0	No
Wed 17	Primco drove the Pier 4 piles, installed that falsework for the Pier 2 cap, and pre-tied column resteel.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 18	Primco performed the restrike on the test pile, completed the Pier 4 piles, placed the resteel, and poured the Pier 4 footings. The TIGER quarterly report was submitted to FHWA.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 19	Primco removed the footing forms at Pier 4, formed the cap at Pier 2, and added riprap to the causeway.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 20	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue forming the Pier 2 cap and hopes to pour the cap next Friday. The columns at Pier 4 will be poured sometime next week. Primco will start driving the piling at Bent 7 on Wednesday. A constructability meeting will be held on Wednesday, January 24th at 10AM.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco installed the falsework for the Pier 2 cap.



Primco drove the piling at Pier 4.



Primco poured the Pier 4 footings.



Primco installed the pier cap forms at Pier 2.