

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 1/27/2018  
**Time Elapsed:** 33%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 33  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 3,916,010.21  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 9,565,773.81  
**Project Complete Percent:** 29%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 21	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 22	Primco formed the Pier 2 cap, placed resteel for the Pier 4 columns, and placed sheeting for the existing substructure removal.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 23	Primco excavated for Bent 7, poured the Pier 4 columns, and placed sheeting.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 24	Primco formed the Pier 2 cap, excavated for Bent 7, and placed sheeting.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 25	Primco drove piling at Bent 7, placed the resteel for the Pier 2 cap, and placed sheeting at the phase line. SJ Ludlow performed a PDA at Bent 7.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 26	Primco poured the Pier 2 cap and removed the existing footing at Pier 5. 3D installed inlet protectors and a filter sock.	Substructure	Able to work on the controlling operation	10/10	Yes
Sat 27	Primco wrecked the face forms on the Pier 2 cap.	Substructure	Able to work on the controlling operation	4/4	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Primco will restrike the Bent 7 test pile on Monday. Once the existing substructure at Bent 5 is removed, Primco will start placing sheeting for the cofferdam. Crews will start pre-tying the resteel for the Pier 3 cap.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco placed the column resteel at Pier 4.



Primco formed the Pier 2 cap.



Primco poured the Pier 4 columns.



Primco excavated at Bent 7.

# PROJECT PHOTOS



Primco placed sheeting for the substructure removal.



Primco drove the piling at Bent 7.



Primco placed the steel for the Pier 2 cap.



Primco formed the Pier 2 cap.

# PROJECT PHOTOS



Primco poured the Pier 2 cap.



Primco finished the Pier 2 cap.



Primco removed the Pier 2 cap forms.



Primco removed the Pier 2 cap forms.