



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 2/24/2018
Time Elapsed: 37%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 37
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 4,527,226.89
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 8,954,557.13
Project Complete Percent: 34%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 18	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 19	Primco drove sheeting for the Pier 6 cofferdam and wrecked the Pier 4 cap forms.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 20	Primco pre-tied the Pier 5 resteel, drove sheeting for the Pier 6 cofferdam, and poured the leveling pad at Wall 2.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 21	Primco drove sheeting for the Pier 6 cofferdam, formed the Pier 5 cap, and backfilled Bent 7.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 22	Primco placed the resteel in the Pier 5 cap, finished the sheeting at Pier 6, and started placing panels for Wall 2.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 23	Primco poured the Pier 5 cap and installed panels at Wall 2 & 6. The EB lane was closed from 9:30-1:30 and the cap was poured from the deck.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 24	Primco removed the face forms on the Pier 5 cap.	Substructure	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue constructing Wall 2 and Wall 6 next week. Primco plans to excavate the cofferdam at Pier 6 and drive the piling on Monday. The footings and columns at Pier 6 will follow.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco poured the Wall 2 and Wall 6 leveling pad.



Primco placed the falsework on Pier 5.



Primco formed Pier 5.



Primco placed the drain pipe and backfilled Bent 7.

PROJECT PHOTOS



Primco formed the Pier 5 cap.



Primco started constructing Wall 2.



Primco formed the Pier 5 cap.



Primco poured the Pier 5 cap.