

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 3/31/2018  
**Time Elapsed:** 41%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 42  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 6,532,040.57  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 6,949,743.45  
**Project Complete Percent:** 48%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 25	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes
Mon 26	Primco set the Span D beams and unloaded resteel. EB lane closed 9:15am to 4pm.	Superstructure	Able to work on the controlling operation	9/9	Yes
Tues 27	Primco set the Span C beams and shot the beams for the screed grades. EB lane closed 10am to 4pm.	Superstructure	Able to work on the controlling operation	9/9	Yes
Wed 28	Primco set the Span B beams and shot the beams for the screed grades. EB lane closed 9am to 3pm.	Superstructure	Able to work on the controlling operation	8/8	Yes
Thurs 29	Primco set the Span A beams and tied the reinf steel for the Bent 7 diaphragm. EB lane closed 10am to 3pm.	Superstructure	Able to work on the controlling operation	8/8	Yes
Fri 30	Primco formed the Bent 7 diaphragm. Crew left at 11:30am.	Superstructure	Able to work on the controlling operation	4/4	Yes
Sat 31	No work on site.	Superstructure	Holiday	0/0	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

Primco will pour the end bent diaphragms next week. Crews will start placing the deck pans and constructing Wall 3.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco unloaded the deck steel.



Primco set the Span D beams.



Primco set the Span D beams.



Primco reinstalled the barrier wall.

# PROJECT PHOTOS



Primco set the Span C beams.



Primco set the Span C beams.



Primco set the Span B beams.



Primco welded the beams to the bearing plates.

# PROJECT PHOTOS



Primco shot the beams for the screed grades.



Primco placed foam board at Bent 7.



Primco tied the reinforcing for the Bent 7 diaphragm.



Primco set the Span A beams.