



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 5/5/2018
Time Elapsed: 46%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 47
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 7,319,513.35
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 6,162,270.67
Project Complete Percent: 54%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 29	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes
Mon 30	Primco backfilled Wall 2 and formed the deck. Harmon tied the reinforcing steel. 3D set structures 15 and 17.	Superstructure	Able to work on the controlling operation	8/8	Yes
Tues 1	Primco backfilled Wall 2 and set the screed rails. 3D installed Str 19, 20, and 26. Harmon tied the reinforcing steel.	Superstructure	Able to work on the controlling operation	8/8	Yes
Wed 2	Primco completed a dry run on the deck and backfilled Wall 2. Harmon tied the reinforcing steel. 3D installed Str 22 and 23.	Superstructure	Able to work on the controlling operation	8/8	Yes
Thurs 3	Primco set panels and flowfilled Wall 3. 3D prepped the Athletic Field. Crews left at 10am due to rain.	Superstructure	Weather	3/8	No
Fri 4	Primco backfilled Wall 3 and prepped for the deck pour. 3D seeded the Athletic Field. Harmon tied reinforcing steel.	Superstructure	Able to work on the controlling operation	8/8	Yes
Sat 5	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will pour the east half of the deck on Monday, May 7th. The west half of the deck will be poured on Friday, May 11th.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco backfilled Wall 2.



Primco formed the diaphragms.



The phaseline falsework.



3D excavated the east roadway approach.

PROJECT PHOTOS



Harmon tied the reinforcing steel.



Primco installed the screed rail through the pier outlooks.



3D set a manhole.



3D set an inlet.

PROJECT PHOTOS



Primco set Wall 3 panels.



Primco set Wall 3 panels.



Primco set the finishing machine.



3D placed subgrade treatment stone.