



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 5/19/2018
Time Elapsed: 48%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 49
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 7,756,320.47
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,725,463.55
Project Complete Percent: 58%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 13	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes
Mon 14	Primco poured the Bent 7 sleeper slab and wrecked the deck forms. Harmon tied the coping rail bars.	Superstructure	Able to work on the controlling operation	8/8	Yes
Tues 15	Primco formed the Bent 1 sleeper slab and placed the dense graded subbase.	Superstructure	Able to work on the controlling operation	8/8	Yes
Wed 16	Primco poured the Bent 1 sleeper slab and formed the Bent 7 approach.	Superstructure	Able to work on the controlling operation	8/8	Yes
Thurs 17	Primco formed and tied the Bent 1 approach.	Superstructure	Able to work on the controlling operation	8/8	Yes
Fri 18	Primco prepped both approaches and started drilling the interior railing bars. 3D placed subgrade treatment on the west road approach.	Superstructure	Able to work on the controlling operation	8/8	Yes
Sat 19	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will pour the Bent 7 approach on Wednesday and the Bent 1 approach on Thursday. Crews will start on the Wall 3 moment slab next week.

CONTRACTOR ACCEPTANCE

Primco, Inc.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco formed the Bent 1 sleeper slab.



Primco placed the coping jacks on Wall 3.



Primco tied the Bent 7 reinforcing steel.



Primco compacted the dense graded subbase.

PROJECT PHOTOS



Primco prepped the Bent 7 approach.



Primco drilled the interior railing bars.



3D excavated for subgrade treatment on the west end.



3D placed subgrade treatment stone on the west end.