

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 5/26/2018
Time Elapsed: 49%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 50
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 7,898,280.12
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,583,503.90
Project Complete Percent: 59%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 20	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes
Mon 21	Primco drilled and epoxied the interior railing bars. 3D excavated for Wall 3A and placed the moment slab underdrain stone.	Superstructure	Able to work on the controlling operation	8/8	Yes
Tues 22	Primco installed the interior railing bars and formed the moment slab. 3D placed subgrade treatment in the jail parking lot. Michiana installed conduit.	Superstructure	Able to work on the controlling operation	8/8	Yes
Wed 23	Primco poured the Bent 7 approach, installed interior rail bars, and tied the moment slab reinforcing.	Superstructure	Able to work on the controlling operation	8/8	Yes
Thurs 24	Primco poured the Bent 1 approach, sandblasted the deck, and sealed the deck.	Superstructure	Able to work on the controlling operation	8/8	Yes
Fri 25	Primco sealed the deck and tied the reinforcing for Wall 3A.	Superstructure	Able to work on the controlling operation	4/4	Yes
Sat 26	No work on site.	Superstructure	Holiday	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will pour the moment slab at Wall 3 on Tuesday. Wall 3A will be poured on Wednesday. Primco will then start forming and pouring the interior railing.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco tied the interior railing reinforcing.



Primco formed the Wall 3 moment slab.



Primco tied the moment slab reinforcing.



Primco poured the Bent 7 approach.

PROJECT PHOTOS



Primco poured the Bent 1 approach.



Primco poured the Bent 1 approach.



Primco sandblasted the bridge deck.



Primco sealed and placed silica sand over the bridge deck.