



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 6/2/2018
Time Elapsed: 50%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 51
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 7,943,763.16
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,538,020.86
Project Complete Percent: 59%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 27	No work on site.	Superstructure	Holiday	8/8	Yes
Mon 28	No work on site.	Superstructure	Holiday	8/8	Yes
Tues 29	Primco poured the moment slab on Wall 3 and formed Wall 3A.	Superstructure	Able to work on the controlling operation	8/8	Yes
Wed 30	Primco poured Wall 3A, formed the interior rail, and removed the diaphragm forms. Rain at 2PM.	Superstructure	Able to work on the controlling operation	7/8	Yes
Thurs 31	3D fine graded the east subgrade treatment stone. Primco sealed the approaches and poured a section of the interior rail. Michiana bored the signal conduit.	Superstructure	Able to work on the controlling operation	8/8	Yes
Fri 1	3D fine graded the west subgrade treatment stone. Primco poured a section of interior rail.	Superstructure	Able to work on the controlling operation	8/8	Yes
Sat 2	Primco released the interior railing forms.	Superstructure	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue pouring the interior rail next week. Michaina will pour the signal foundations and set the signal handholes. E&B will pave the first base lift on Thursday.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS




Primco poured the moment slab on Wall 3.



Primco formed Wall 3A.



Primco sealed the west approach.



Primco poured the interior rail.

PROJECT PHOTOS



Primco poured the interior rail.



Primco welded the sliding tooth joint.



Primco tied the railing bars for Wall 3.



Michiana bored the signal conduit.