

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 6/16/2018
Time Elapsed: 52%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 53
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 8,097,856.24
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,383,927.78
Project Complete Percent: 60%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 10	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes
Mon 11	Primco formed the bridge railing transtion at Bent 7 and the bridge coping rail.	Superstructure	Able to work on the controlling operation	8/8	Yes
Tues 12	Primco poured the bridge railing transition at Bent 7 and poured the bridge coping rail. E&B paved based on the east end.	Superstructure	Able to work on the controlling operation	8/8	Yes
Wed 13	Primco placed riprap at the north levee wall, poured the bridge coping rail, and formed the off structure rail. E&B completed the first base lift.	Superstructure	Able to work on the controlling operation	8/8	Yes
Thurs 14	Primco poured curb and gutter, poured bridge coping rail, poured off structure rail, and wrecked the diaphragm forms.	Superstructure	Able to work on the controlling operation	8/8	Yes
Fri 15	Primco poured curb and gutter on the east end, poured the bridge coping rail, and poured off structure railing at Wall 3.	Superstructure	Able to work on the controlling operation	8/8	Yes
Sat 16	No work on site.	Superstructure	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue pouring the on and off-structure railing. The curb and gutter will be completed on Tuesday. Primco will start pouring the approaches on Wednesday. E&B is scheduled to pave the second base lift on Friday.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco formed the coping rail.



The completed interior rail.



Primco built the railing forms.



Primco poured the bridge rail transition at Bent 7.

PROJECT PHOTOS



Primco placed riprap at the north levee wall.



E&B paved the first base lift on the east end.



E&B paved the first base lift on the east end.



E&B paved the first base lift on the west end.

PROJECT PHOTOS



Primco poured the curb and gutter.



Primco poured the coping rail.



Primco poured the coping rail at Wall 3.



Primco poured the curb and gutter at Milton Ave.