



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 7/7/2018
Time Elapsed: 55%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 56
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 8,344,398.00
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,137,386.02
Project Complete Percent: 62%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 1	No work on site.	Sidewalk	Able to work on the controlling operation	8/8	Yes
Mon 2	Primco excavated for Pier 2, poured sidewalk at Central Ave, and poured approaches at the Bails Bond and Dentist Office.	Sidewalk	Able to work on the controlling operation	8/8	Yes
Tues 3	Primco poured sidewalk at Central Ave and near Wilcon St.	Sidewalk	Able to work on the controlling operation	8/8	Yes
Wed 4	No work on site.	Traffic Shift	Holiday	8/8	Yes
Thurs 5	Primco moved the barrier wall. C-Tech installed the CZ end treatment on the barrier wall. Michiana poured ped foundations and swung the signal arms. Roadsafe shifted traffic for Phase 2.	Traffic Shift	Able to work on the controlling operation	6/8	Yes
Fri 6	Primco dropped the beams for Spans 1-4 and poured the ped detour sidewalk. Roadsafe completed the temp striping.	Removals	Able to work on the controlling operation	8/8	Yes
Sat 7	No work on site.	Removals	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will continue to demolish the west half of the bridge. Once the substructure has been removed, Primco will start constructing Pier 2.

CONTRACTOR ACCEPTANCE

Primco, Inc.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco poured sidewalk at Central Ave.



Primco poured the approach at the Dentist Office.



Primco poured sidewalk at the east approach.



Primco poured the pier outlook corners.

PROJECT PHOTOS



Primco moved the barrier wall for Phase 2.



Michiana swung the signal arms for Phase 2.



Phase 2.



Roadsafe placed temp tape for the traffic shift.

PROJECT PHOTOS



Roadsafe removed the markings for Phase 2.



Primco dropped the beams on Span 1.



Primco dropped the beams on Span 3.



Primco dropped the beams.