



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 7/14/2018
Time Elapsed: 56%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 57
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 8,356,563.38
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 5,125,220.64
Project Complete Percent: 62%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 8	No work on site.	Removals	Able to work on the controlling operation	8/8	Yes
Mon 9	Primco removed the coping falsework and hauled off the Phase 2 superstructure concrete. COA fixed a water service leak under the bridge.	Removals	Able to work on the controlling operation	8/8	Yes
Tues 10	Primco removed the coping falsework and hauled off the Phase 2 superstructure concrete.	Removals	Able to work on the controlling operation	8/8	Yes
Wed 11	Primco dropped the piers and hauled off the concrete.	Removals	Able to work on the controlling operation	8/8	Yes
Thurs 12	Primco removed the substructure concrete and rubbed the bridge coping. An air quality test was conducted by Primco.	Removals	Able to work on the controlling operation	8/8	Yes
Fri 13	Primco poured a portion of the jail parking lot, hauled off the substructure concrete, and started moving the causeway.	Removals	Able to work on the controlling operation	8/8	Yes
Sat 14	Primco moved the causeway riprap to the south side of the bridge.	Removals	Able to work on the controlling operation	4/4	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue the demolition of the old bridge next week. The substructure reinforcing steel will be delivered on Tuesday and Thursday. Piling will begin the in the next week or two.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco removed the old bridge deck and beams.



Primco removed the Phase 1 coping falsework.



Primco removed the Phase 1 coping falsework.



Primco removed the old piers.

PROJECT PHOTOS



Primco removed the west half of the bridge.



Primco poured a portion of the jail parking lot at Wall 3.



Primco poured a portion of the jail parking lot.



Primco removed the west half of the bridge.