



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 7/21/2018  
**Time Elapsed:** 57%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 58  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 8,553,449.07  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 4,928,334.95  
**Project Complete Percent:** 63%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 15	No work on site.	Removals	Able to work on the controlling operation	8/8	Yes
Mon 16	Primco poured the jail parking lot, removed the coping falsework, and dropped the beams over the White River.	Removals	Able to work on the controlling operation	8/8	Yes
Tues 17	Primco dropped the beams over the White River, removed the temp bridge, and unloaded resteel.	Removals	Able to work on the controlling operation	8/8	Yes
Wed 18	Primco finished pouring the jail parking lot, excavated the Pier 2 footings, pre-tied resteel, and drove piling for the temp bridge.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 19	Primco set the temp bridge beams, hauled off the removals, pretied resteel, and set the Pier 2 footing forms.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 20	Primco drove piling at Pier 2, hauled off the removals, and placed the temp bridge decking.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 21	Primco canceled working due to weather.	Substructure	Weather	0/8	No

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Primco complete the Pier 2 piling on Monday. Pier 2 Footings 3 and 4 will be poured on Tuesday.

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco poured back the jail parking lot.



Primco removed the old bridge.



Primco pretied the footing resteel.



Primco poured the jail parking lot.

# PROJECT PHOTOS



Primco excavated and set the Pier 2 footing forms.



Primco drove piling at Pier 2.



Primco constructed the temp bridge.



Primco drove piling at Pier 2.