

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 7/28/2018
Time Elapsed: 58%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 59
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 8,718,118.73
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 4,763,665.29
Project Complete Percent: 65%

| Day and Date | Work in Progress | Current Controlling Operations | Reasons for Reporting As a Work Day or Non-Work Day | Fraction of Day Workable | Work Days Charged |
|--------------|--|--------------------------------|---|--------------------------|-------------------|
| Sun 22 | No work on site. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Mon 23 | Primco finished driving the Pier 2 piles, tied Pier 2 reinf, excavated Pier 3 footings, and pulled the existing piles at Pier 3. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Tues 24 | Primco drove piles at Pier 3 and poured the Pier 2 footings. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Wed 25 | Primco drove the Pier 3 footings and pre-tied footing and column reinf. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Thurs 26 | Primco finished driving the Pier 3 piles and tied the Pier 3 footing reinf. 3D installed a slope drain and filter sock. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Fri 27 | Primco poured the Pier 3 footings and tied the Pier 2 columns. E&B cleaned the sliding tooth joint. | Substructure | Able to work on the controlling operation | 8/8 | Yes |
| Sat 28 | Primco removed the Pier 3 footing forms, tied the Pier 2 columns, and moved causeway riprap. | Substructure | Able to work on the controlling operation | 8/8 | Yes |

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will continue to pre-tie the reinforcing steel. Pier 4 will be excavated and piling drove next week.

Prepared by: Brian Rodgers
 Project Engineer

Approved _____, 2018

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Primco tied the Pier 2 footings.



Primco removed the existing piers.



Primco pulled piles at Pier 3.



Primco poured the Pier 2 footings.

PROJECT PHOTOS



Primco drove the Pier 3 piles.



Primco tied the Pier 3 footings.



Primco watered down and dropped a span of beams.



Primco poured the Pier 3 footings.