



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 8/4/2018  
**Time Elapsed:** 59%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 60  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 8,767,146.61  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 4,714,637.41  
**Project Complete Percent:** 65%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 29	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 30	Primco excavated for the Pier 4 footings and pre-tied resteel.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 31	Primco cleaned up the site and hauled soil from Pier 4 footings. Rain throughout the day.	Substructure	Not able to work on the controlling operation due to weather	0/0	No
Wed 1	Primco drove the Pier 4 piling and tied column resteel.	Substructure	Able to work on the controlling operation	9/9	Yes
Thurs 2	Primco installed the Pier 4 footing resteel and tied the Pier 2 column resteel.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 3	Primco poured the Pier 4 footings. RL McCoy pumped the concrete. 3D added a slope drain.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 4	Primco removed the Pier 4 footing forms and tied the column resteel.	Substructure	Able to work on the controlling operation	8/8	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Primco will pour the Pier 4 columns on Tuesday.

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco drove the Pier 4 piling.



Primco tied the column resteel.



Primco poured the Pier 4 footings.



Primco poured the Pier 4 footings.