

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 8/17/2018
Time Elapsed: 61%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 62
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 8,891,208.82
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 4,590,575.20
Project Complete Percent: 66%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 12	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 13	Primco excavated the Pier 5 footings, set the footing forms, and drove piling.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 14	Primco finished the Pier 5 piles and pre-tied reinf steel.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 15	Primco placed the pre-tied reinf steel and poured the Pier 5 footings.	Substructure	Able to work on the controlling operation	7/8	Yes
Thurs 16	Primco wrecked the Pier 5 footings and tied reinf steel.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 17	Primco left the site at 7:30am due to thunderstorms.	Substructure	Weather	0/8	No
Sat 18	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will pour the Pier 5 columns on Monday. Crews will then pour the Pier 2 columns and continue the demolition to the east.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco drove the Pier 5 piles.



Primco installed the Pier 5 reinforcing steel.



Primco poured the Pier 5 footings.



Primco finished the Pier 5 footings.