



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 9/1/2018
Time Elapsed: 63%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 64
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 9,172,554.64
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 4,309,229.38
Project Complete Percent: 68%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 26	No work on site.	Substructure	Able to work on the controlling operation	8/8	Yes
Mon 27	Primco continued the demo and pre-tied the pier cap reinforcing.	Substructure	Able to work on the controlling operation	8/8	Yes
Tues 28	Primco removed the Pier 4 cap falsework, formed the Pier 5 cap, continued the demo, and pre-tied cap reinf.	Substructure	Able to work on the controlling operation	8/8	Yes
Wed 29	Primco placed in pre-tied reinforcing cage into the Pier 5 cap and continued the demo.	Substructure	Able to work on the controlling operation	8/8	Yes
Thurs 30	Primco poured the Pier 5 cap, removed the east bent, added riprap to the causeway, and placed No. 2 stone on the causeway entrance.	Substructure	Able to work on the controlling operation	8/8	Yes
Fri 31	Primco removed the Pier 5 cap forms, placed No. 2 on the east end of the temp bridge, and pre-tied cap reinf.	Substructure	Able to work on the controlling operation	8/8	Yes
Sat 1	No work on site.	Substructure	Holiday	0/0	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will start driving sheeting for the Pier 6 cofferdam next week.

CONTRACTOR ACCEPTANCE

Primco, Inc.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco removed the Pier 4 falsework.



Primco removed the last span of beams.



Primco tied the pier cap reinforcing.



Pier 4

PROJECT PHOTOS



Primco poured the Pier 5 cap.



Primco poured the Pier 5 cap.



Primco welded the Pier 6 cofferdam ring.



Primco removed the Pier 5 forms.