

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 10/13/2018
Time Elapsed: 68%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 70
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 9,637,610.53
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 3,844,173.49
Project Complete Percent: 71%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 7	No work on site.	Pier 6	Able to work on the controlling operation	8/8	Yes
Mon 8	Primco finished driving the Bent 1 piles, poured the south levee wall, removed the Pier 6 falsework, and installed anchor bolts on Wall 1A.	Pier 6	Able to work on the controlling operation	8/8	Yes
Tues 9	Primco cut the Bent 1 piles, removed the levee wall forms, excavated for Wall 2, and drove sheeting for Wall 4.	Art Block Mat at Bent 7	Able to work on the controlling operation	8/8	Yes
Wed 10	Primco backfilled the undercut at Wall 2, formed the MSE wall leveling pad, and drove sheeting for Wall 4.	Art Block Mat at Bent 7	Able to work on the controlling operation	8/8	Yes
Thurs 11	Primco poured the Wall 2 leveling pad, backfilled Bent 7, and cleaned the site.	Art Block Mat at Bent 7	Able to work on the controlling operation	8/8	Yes
Fri 12	Primco set the bottom row of MSE panels at Wall 2 and started backfilling.	Art Block Mat at Bent 7	Able to work on the controlling operation	8/8	Yes
Sat 13	Primco set MSE panels and backfilled at Wall 2.	Art Block Mat at Bent 7	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue constructing MSE wall 2. The articulating block mattress at Bent 7 will be set next week. Primco will start setting the bridge beams on October 23rd. A progress meeting will be held Wednesday, October 17th at 10:30am.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco poured the south levee wall.



Primco removed the Pier 6 falsework.



Primco excavated and undercut Wall 2.



Primco excavated and undercut Wall 2.

PROJECT PHOTOS



Primco prepped Wall 2 for the leveling pad.



Primco drove sheeting at Wall 4.



Primco set MSE wall panels at Wall 2.



Primco backfilled Wall 2.

PROJECT PHOTOS



Primco backfilled Wall 2.



Primco compacted the backfill at Wall 2.



Primco set panels at Wall 2.



Primco constructed Wall 2.